



JSBC Meeting September 9, 2025

TONIGHTS AGENDA

- 01 PROGRESS UPDATE
- 02 LOOK AHEAD ACTIVITIES
- 03 BUDGET & INVOICING
- 04 G1 On-Site Construction
Activity Look Ahead
- 05 SCHEDULE
- 06 Q&A

Ongoing Activities and/ or Completed Activities within the last 30 days

- Continued weekly OAC Meetings for G1 Projects
- Started Group 1 MEPS Coordination Meetings
- Continued logistics development for the projects
- Continued development of the Project Schedules
- Continued Group 1 Scope Procurement
- Consigli GMP Resubmission
- Group 1 Site Work Continuation
- G1 Soils removal
- G1 Continued subcontractor descopes
- G2 75% Construction Documents pricing set issued
- Started the Construction Documents Phase for Beech Street
- Beech programming, site access and coordination with the city agencies continued
- G2 and Beech Soil testing continued
- G2 and Beech Phasing Development continued
- Modular HVAC ERVs installation continued
- Continued communication with all stakeholders

30-Day Look-Ahead

- Execute the G1 GMP Contract
- Continue weekly OAC Meetings for G1 Projects
- Continue G1 MEPS Coordination Meetings
- Continued logistics development for the projects
- Continue G1 scope procurement with descopes
- Continue G1 Site work with excavation and soils removal
- G1 Start foundation work
- Continue Roofing at McLaughlin
- G2 75% Construction Documents estimate and reconciliation
- Beech 75% Construction Documents pricing set to be issued followed by estimate and reconciliation
- Continue G2 and Beech Preconstruction Meetings
- Finalize Beech St Project Schedule
- Award the Beech Street CM Contract
- Continue Modular HVAC ERV installations and warranty work
- Continued communication with all stakeholders



Priority 1 Projects | Update Summary

Priority One Projects	Project Phase					
	Programming	Design	CM Procured	Bidding	Construction	Closeout
Modulars	100%	100%	100%	100%	100%	95%
Beech	90%	60%	98%	0%	0%	0%
McLaughlin	100%	100%	100%	95%	6%	0%
Hillside	100%	100%	100%	95%	8%	0%
Parkside	95%	75%	100%	0%	0%	0%
Southside	95%	75%	100%	0%	0%	0%



Manchester Priority One Projects - Overall Budget Summary

Manchester School District - Priority One Projects

Period Ending
Invoice Summary Package
8/31/2025
19

Current Budget




	Original Budget (A)	Budget Changes (B)	Current Budget (C)	Committed Costs (D)	Encumbered (E)	Unspent (F)=(D)-(E)	Remaining Budget (G)=(C)-(D)	CIC (H)=(C)-(D)-(F)	Anticipated CIC (J)=(D)-(I)	Variance (K)=(C)-(J)
MODULAR PROJECT										
0100 0000 ADMINISTRATION (OPM & OTHER ADMIN. COSTS)	\$253,077	\$57,810	\$310,887	\$310,887	\$310,887	\$0	\$0	\$0	\$310,887	\$0
0200 0000 ARCHITECTURE & ENGINEERING	\$1,690,143	\$0	\$1,690,143	\$1,690,143	\$1,640,143	\$50,000	\$0	\$0	\$1,690,143	\$0
0300 0000 SITE ACQUISITION	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
0500 0000 CONSTRUCTION CONTRACT	\$5,560,000	(\$126,296)	\$5,433,704	\$5,433,704	\$5,433,704	\$0	\$0	\$0	\$5,433,704	\$0
0600 0000 MISCELLANEOUS PROJECT COSTS	\$17,170,000	\$739,194	\$17,909,194	\$17,186,264	\$16,976,306	\$209,958	\$722,930	\$722,930	\$17,909,194	\$0
0700 0000 FURNISHINGS & EQUIPMENT	\$604,000	(\$387,770)	\$216,230	\$216,230	\$216,230	\$0	\$0	\$0	\$216,230	\$0
0800 0000 OWNER'S CONTINGENCY	\$965,270	(\$965,270)	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
MODULAR PROJECT TOTALS	\$26,242,490	(\$682,332)	\$25,560,158	\$24,837,227	\$24,577,270	\$259,957	\$722,931	\$722,931	\$25,560,158	(\$0)
BEECH STREET ELEMENTARY SCHOOL PROJECT										
0100 0000 ADMINISTRATION (OPM & OTHER ADMIN. COSTS)	\$2,057,129	\$118,000	\$2,175,129	\$1,931,071	\$211,705	\$1,719,366	\$244,058	\$244,058	\$2,175,129	\$0
0200 0000 ARCHITECTURE & ENGINEERING	\$5,095,000	\$35,000	\$5,130,000	\$4,980,000	\$1,751,466	\$3,228,534	\$150,000	\$150,000	\$5,130,000	\$0
0300 0000 SITE ACQUISITION	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
0500 0000 CONSTRUCTION CONTRACT	\$58,196,935	\$8,276,066	\$66,473,001	\$76,251	\$65,358	\$10,893	\$66,396,750	\$66,396,750	\$66,473,001	\$0
0600 0000 MISCELLANEOUS PROJECT COSTS	\$0	\$450,000	\$2,120,900	\$2,570,900	\$0	\$0	\$2,570,900	\$2,570,900	\$2,570,900	\$0
0700 0000 FURNISHINGS & EQUIPMENT	\$2,348,800	\$11,800	\$2,360,600	\$0	\$0	\$0	\$2,360,600	\$2,360,600	\$2,360,600	\$0
0800 0000 OWNER'S CONTINGENCY	\$5,363,970	(\$3,237,990)	\$2,125,980	\$0	\$0	\$0	\$2,125,980	\$2,125,980	\$2,125,980	\$0
BEECH STREET ELEMENTARY SCHOOL PROJECT TOTALS	\$74,111,834	\$7,323,776	\$81,435,610	\$6,987,322	\$2,028,529	\$4,958,793	\$74,448,288	\$74,448,288	\$81,435,610	\$0
HILLSIDE MIDDLE SCHOOL PROJECT										
0100 0000 ADMINISTRATION (OPM & OTHER ADMIN. COSTS)	\$1,017,155	\$67,190	\$1,084,345	\$910,816	\$387,218	\$523,597	\$173,529	\$173,529	\$1,084,345	\$0
0200 0000 ARCHITECTURE & ENGINEERING	\$4,087,500	\$25,550	\$4,113,050	\$3,951,050	\$2,943,165	\$1,007,885	\$162,000	\$162,000	\$4,113,050	\$0
0300 0000 SITE ACQUISITION	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
0500 0000 CONSTRUCTION CONTRACT	\$43,527,708	\$2,649,988	\$46,177,696	\$5,695,194	\$97,500	\$5,597,694	\$40,482,502	\$40,482,502	\$46,177,696	\$0
0600 0000 MISCELLANEOUS PROJECT COSTS	\$250,000	\$113,000	\$363,000	\$80,000	\$2,390	\$77,610	\$283,000	\$283,000	\$363,000	\$0
0700 0000 FURNISHINGS & EQUIPMENT	\$3,520,000	\$105,000	\$3,625,000	\$0	\$0	\$0	\$3,625,000	\$3,625,000	\$3,625,000	\$0
0800 0000 OWNER'S CONTINGENCY	\$4,601,489	(\$2,265,341)	\$2,336,148	\$0	\$0	\$0	\$2,336,148	\$2,336,148	\$2,336,148	\$0
HILLSIDE MIDDLE SCHOOL PROJECT TOTALS	\$57,003,852	\$695,387	\$57,699,239	\$10,637,060	\$3,430,274	\$7,206,786	\$47,062,179	\$47,062,179	\$57,699,239	\$0
MCLAUGHLIN MIDDLE SCHOOL PROJECT										
0100 0000 ADMINISTRATION (OPM & OTHER ADMIN. COSTS)	\$1,017,155	\$113,000	\$1,130,155	\$976,626	\$306,094	\$670,531	\$153,529	\$153,529	\$1,130,155	\$0
0200 0000 ARCHITECTURE & ENGINEERING	\$3,232,500	\$10,500	\$3,243,000	\$3,091,000	\$2,316,578	\$774,422	\$152,000	\$152,000	\$3,243,000	\$0
0300 0000 SITE ACQUISITION	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
0500 0000 CONSTRUCTION CONTRACT	\$28,827,403	(\$1,945,141)	\$26,882,262	\$4,528,304	\$97,500	\$4,430,804	\$22,353,958	\$22,353,958	\$26,882,262	\$0
0600 0000 MISCELLANEOUS PROJECT COSTS	\$250,000	\$79,000	\$329,000	\$46,000	\$745	\$45,255	\$283,000	\$283,000	\$329,000	\$0
0700 0000 FURNISHINGS & EQUIPMENT	\$3,200,000	(\$815,000)	\$2,385,000	\$0	\$0	\$0	\$2,385,000	\$2,385,000	\$2,385,000	\$0
0800 0000 OWNER'S CONTINGENCY	\$3,161,130	(\$1,780,348)	\$1,380,782	\$0	\$0	\$0	\$1,380,782	\$1,380,782	\$1,380,782	\$0
MCLAUGHLIN MIDDLE SCHOOL PROJECT TOTALS	\$39,688,188	(\$4,337,989)	\$35,350,199	\$8,641,930	\$2,720,918	\$5,921,012	\$26,708,269	\$26,708,269	\$35,350,199	\$0
PARKSIDE MIDDLE SCHOOL PROJECT										
0100 0000 ADMINISTRATION (OPM & OTHER ADMIN. COSTS)	\$1,101,287	\$113,000	\$1,214,287	\$1,057,381	\$182,654	\$874,727	\$156,907	\$156,907	\$1,214,287	\$0
0200 0000 ARCHITECTURE & ENGINEERING	\$3,927,500	\$15,500	\$3,943,000	\$3,791,000	\$1,509,418	\$2,281,582	\$152,000	\$152,000	\$3,943,000	\$0
0300 0000 SITE ACQUISITION	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
0500 0000 CONSTRUCTION CONTRACT	\$36,146,140	\$679,312	\$36,825,452	\$47,775	\$40,950	\$6,825	\$36,777,677	\$36,777,677	\$36,825,452	\$0
0600 0000 MISCELLANEOUS PROJECT COSTS	\$250,000	\$73,000	\$323,000	\$0	\$0	\$0	\$323,000	\$323,000	\$323,000	\$0
0700 0000 FURNISHINGS & EQUIPMENT	\$3,200,000	(\$815,000)	\$2,385,000	\$0	\$0	\$0	\$2,385,000	\$2,385,000	\$2,385,000	\$0
0800 0000 OWNER'S CONTINGENCY	\$3,877,019	(\$2,028,148)	\$1,848,871	\$0	\$0	\$0	\$1,848,871	\$1,848,871	\$1,848,871	\$0
PARKSIDE MIDDLE SCHOOL PROJECT TOTALS	\$48,501,946	(\$1,962,336)	\$46,539,610	\$4,896,156	\$1,733,022	\$3,163,133	\$41,643,455	\$41,643,455	\$46,539,610	\$0
SOUTHSIDE MIDDLE SCHOOL PROJECT										
0100 0000 ADMINISTRATION (OPM & OTHER ADMIN. COSTS)	\$1,101,287	\$113,000	\$1,214,287	\$1,057,381	\$178,131	\$879,249	\$156,907	\$156,907	\$1,214,287	\$0
0200 0000 ARCHITECTURE & ENGINEERING	\$4,317,500	\$71,577	\$4,389,077	\$4,237,077	\$1,693,265	\$2,543,812	\$152,000	\$152,000	\$4,389,077	\$0
0300 0000 SITE ACQUISITION	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
0500 0000 CONSTRUCTION CONTRACT	\$46,685,769	\$849,695	\$47,535,464	\$47,775	\$40,950	\$6,825	\$47,487,689	\$47,487,689	\$47,535,464	\$0
0600 0000 MISCELLANEOUS PROJECT COSTS	\$250,000	\$121,000	\$371,000	\$0	\$0	\$0	\$371,000	\$371,000	\$371,000	\$0
0700 0000 FURNISHINGS & EQUIPMENT	\$3,200,000	\$430,000	\$3,630,000	\$0	\$0	\$0	\$3,630,000	\$3,630,000	\$3,630,000	\$0
0800 0000 OWNER'S CONTINGENCY	\$4,897,135	(\$2,692,178)	\$2,204,957	\$0	\$0	\$0	\$2,204,957	\$2,204,957	\$2,204,957	\$0
SOUTHSIDE MIDDLE SCHOOL PROJECT TOTALS	\$60,451,691	(\$1,106,906)	\$59,344,785	\$5,342,233	\$1,912,346	\$3,429,886	\$54,002,553	\$54,002,553	\$59,344,785	\$0
PRIORITY ONE - DISTRICT WIDE COMMUNICATION	\$0	\$70,400	\$70,400	\$70,400	\$44,295	\$26,105	\$0	\$0	\$70,400	\$0
GRAND TOTAL MANCHESTER PRIORITY ONE PROJECTS	\$306,000,000	\$0	\$306,000,000	\$61,412,326	\$36,446,654	\$24,965,672	\$244,587,674	\$244,587,674	\$306,000,000	(\$0)



Invoice Summary for Period Ending August 2025

Manchester Priority One Projects
Modular/Beech St. ES/Hillside MS/McLaughlin MS/Parkside MS/Southside MS - Invoice Approval Summary
Date: 9/16/2025
Period Ending: 8/31/2025
Leftfield Invoice Summary #: 19

Project	Invoice #	Invoice Date	Contractor/Vendor	Amount
Modular	18	8/31/2025	Leftfield - Modular - Monthly OPM Services	\$0.00
Modular (FF&E + Tech)	18	8/31/2025	Leftfield - Modular (FF&E + Tech) - Monthly OPM Services	\$0.00
Modular (Move Management)	18	8/31/2025	Leftfield - Modular (Move Management) - Monthly OPM Services	\$0.00
Beech	18	8/31/2025	Leftfield - Beech - Monthly OPM Services	\$10,131.50
Hillside	18	8/31/2025	Leftfield - Hillside - Monthly OPM Services	\$26,063.75
Hillside	18	8/31/2025	Leftfield - Hillside - Monthly OPM Services	\$9,240.00
McLaughlin	18	8/31/2025	Leftfield - McLaughlin - Monthly OPM Services	\$24,818.75
Parkside	18	8/31/2025	Leftfield - Parkside - Monthly OPM Services	\$10,317.50
Southside	18	8/31/2025	Leftfield - Southside - Monthly OPM Services	\$9,375.00
Total to Pay to Leftfield:				\$89,941.50
Beech	63672	9/5/2025	SMMA - Beech - Design Development	\$81,900.00
Beech	63672	9/5/2025	SMMA - Beech - Construction Documents	\$184,275.00
Beech	63672	9/5/2025	SMMA - Beech - Haley & Aldrich - Geotech/GeoEnv	\$50,737.50
Beech	63672	9/5/2025	SMMA - Beech - Elizabeth Ricciardi - FF&E Design	\$5,681.06
McLaughlin	63673	9/5/2025	SMMA - McLaughlin - Construction Contract Admin	\$25,250.00
McLaughlin	63673	9/5/2025	SMMA - McLaughlin - Elizabeth Ricciardi - FF&E Design	\$1,288.98
Hillside	63674	9/5/2025	SMMA - Hillside - Construction Contract Admin	\$25,500.00
Hillside	63674	9/5/2025	SMMA - Hillside - Haley & Aldrich - Geotech/GeoEnv	\$1,909.60
Parkside	63675	9/5/2025	SMMA - Parkside - Construction Documents	\$172,800.00
Parkside	63675	9/5/2025	SMMA - Parkside - Haley & Aldrich - Geotech/GeoEnv	\$21,450.00
Parkside	63675	9/5/2025	SMMA - Parkside - Elizabeth Ricciardi - FF&E Design	\$2,589.50
Parkside	63675	9/5/2025	SMMA - Parkside - Other Reimb. - Permits (NDES Alteration of Terrain)	\$9,625.00
Southside	63676	9/5/2025	SMMA - Southside - Construction Documents	\$194,400.00
Southside	63676	9/5/2025	SMMA - Southside - Haley & Aldrich - Geotech/GeoEnv	\$7,012.50
Southside	63676	9/5/2025	SMMA - Southside - Elizabeth Ricciardi - FF&E Design	\$2,228.88
Southside	63676	9/5/2025	SMMA - Southside - Other Reimb. - Permits (NDES Alteration of Terrain)	\$9,625.00
Total to Pay to SMMA:				\$881,684.42
District Wide	20241028.07	8/14/2025	Cookson Communications - Website Hosting, Updates and Maintenance July 2025	\$715.00
District Wide	20241028.08	9/11/2025	Cookson Communications - Website Hosting, Updates and Maintenance August 2025	\$715.00
Total to Pay to Cookson Communications:				\$1,430.00
Modulars	ATGEX-02-0834	6/25/2025	FirstLight Fiber Inc. - Cisco IP Phones	\$5,930.42
Total to Pay to FirstLight Fiber Inc.:				\$5,930.42
Hillside	25091NH-00003	7/31/2025	Miller Engineering & Testing, Inc. - Construction Testing - Hillside	\$1,855.00
Hillside	25091NH-00004	8/31/2025	Miller Engineering & Testing, Inc. - Construction Testing - Hillside	\$5,144.30
McLaughlin	25092NH-00003	7/31/2025	Miller Engineering & Testing, Inc. - Construction Testing - McLaughlin	\$65.00
McLaughlin	25092NH-00004	8/31/2025	Miller Engineering & Testing, Inc. - Construction Testing - McLaughlin	\$7,297.50
Total to Pay to Miller Engineering & Testing, Inc.:				\$15,401.80
Hillside	App #1	6/30/2025	Energy Efficient Inv, Inc. - Hillside - Commissioning Services	\$28,232.93
McLaughlin	App #1	6/30/2025	Energy Efficient Inv, Inc. - McLaughlin - Commissioning Services	\$14,936.54
Total to Pay to Energy Efficient Inv, Inc.:				\$43,169.47
Parkside	25-048	9/2/2025	Harvey Construction - Parkside - August 2025	\$6,825.00
Southside	25-049	9/2/2025	Harvey Construction - Southside - August 2025	\$6,825.00
Beech	25-050	9/2/2025	Harvey Construction - Beech - August 2025	\$10,893.00
Total to Pay to Harvey Construction:				\$24,543.00
Subtotal Modular Invoices				\$5,930.42
Subtotal Hillside Middle School Invoices				\$98,955.58
Subtotal McLaughlin Middle School Invoices				\$77,686.77
Subtotal Parkside Middle School Invoices				\$229,602.40
Subtotal Beech Street Invoices				\$343,618.06
Subtotal Southside Middle School Invoices				\$230,197.38
Subtotal District Wide Invoices				\$7,430.00
Total of Invoices Submitted				\$881,420.61

	Signed by:	9/15/25
Recommended by Leftfield Cost Manager	Date	
Signed by:	Dr. Jennifer Chmiel	9/16/2025
Approved by Dr. Jennifer Chmiel	Date	
	Approved by Karen DeFranco, Chief Financial Officer	9/16/2025
Approved by Karen DeFranco	Date	



On-Site Construction Activity Look Ahead Hillside and McLaughlin

On-Site Construction Weekly Updates:

Please visit the link below for weekly on-site construction-related activities related to the **McLaughlin Middle School Project**. Updates for the forthcoming week will be posted every week by noon on Friday.

<https://view.ceros.com/consigli/mclaughlin-middle-school/p/1>

Please visit the link below for weekly on-site construction-related activities related to the **Hillside Middle School Project**. Updates for the forthcoming week will be posted every week by noon on Friday.

<https://view.ceros.com/consigli/hillside-middle-school-1/p/1>


Schedule
Subject To
Change





Group 2 – Southside & Parkside Conceptual Schedule


Schedule
Subject To
Change





Beech Conceptual Schedule

Schedule
Subject To
Change





Electrical	Total:	\$ 2,859,470	\$ 2,919,000	\$ 2,980,701
3337 - Hillside Middle School - GMP Amount in GMP: \$ 2,859,470 <i>GMP dated 6/13/25</i>		Interstate Electrical Services Corporation (603) 296-2471 wlong@iesc1.com Will Long	Ayer Electric, Inc. (603) 868-6446 an.mckenney@ayerelectric.co Sean McKenney	Longchamps Electric (603) 625-5954 celissa@longchampslectric.co Melissa
CONTRACT DOCUMENTS				
Drawings prepared by: SMMA dated 4/14/2025		Y	Y	Y
Specifications prepared by: SMMA dated 4/14/2025 including, but not limited to:		Y	Y	Y
Section 07 84 13 - Penetration Firestopping		Y	N/A	Y
Section 07 84 46 - Fire-Resistive Joint Systems		Y	N/A	Y
Section 08 31 13 - Access Doors and Frames		Y	N/A	N
Section 26 03 00 - Electrical Selective Demolition		Y	Y	Y
Section 26 05 00 - Common Work Results for Electrical		Y	Y	Y
Section 26 05 19 - Low-Voltage Electrical Power Conductors and Cables		Y	Y	Y
Section 26 05 26 - Grounding and Bonding for Electrical Systems		Y	Y	Y
Section 26 05 29 - Hangers and Supports for Electrical Systems		Y	Y	Y
Section 26 05 33 - Raceway and Boxes for Electrical Systems		Y	Y	Y
Section 26 05 36 - Cable Trays for Electrical Systems		Y	Y	N none shown
Section 26 05 43 - Underground Ducts and Raceways for Electrical Systems		Y Excludes underground ducts, none shown	Y	N none shown
Section 26 05 53 - Identification for Electrical Systems		Y	Y	Y
Section 26 05 73 - Overcurrent Protective Device Coordination Study		Y	Y	Y
Section 26 05 74 - Short Circuit, Protective Device Coordination and Arc Flash Study		Y	Y	Y
Section 26 09 23 - Lighting Control Devices		Y	Y	Y
Section 26 09 43 - Low Voltage Lighting Controls		Y	Y	Y

HILLSIDE PROCUREMENT LOG

Trade	OAL	Buy Resp.	Scope Meeting	Planned OAL Issuance	Actual Contract Award	Committed Subcontractor	Actual Sub Award Value
Structural Steel	1	RM	2/20/2025	3/19/2025	5/07/2025	Trimax Steel, Inc.	\$ 1,198,690.00
Concrete	2	RM	3/03/2025	3/21/2025	4/01/2025	S&F Concrete Contractors, Corp.	\$ 175,000.00
Temporary Fence	3	RM	N/A	3/25/2025	4/02/2025	Steelco Chain Link Fence Erecting Co., Inc.	\$ 50,363.00
Sitework	4	RM	3/10/2025	3/26/2025	4/01/2025	William P Davis Excavation, LLC	\$ 3,062,504.00
Metal Windows	5	MM	3/27/2025	4/09/2025	5/16/2025	R&R Window Contractors Inc.	\$ 2,334,180.00
Roofing	6	MM	4/21/2025	5/02/2025	6/03/2025	Industrial Roofing Company, LLC (Maine)	\$ 2,704,674.00
Electrical / Lighting	7	MM	6/10/2025	6/17/2025	6/25/2025	Interstate Electrical Services Corp.	\$ 2,859,470.00
Plumbing	8	RM	6/12/2025	7/03/2025	7/10/2025	Youngblood Co., Inc.	\$ 2,488,899.00
Drywall	9	MM	6/30/2025	7/08/2025	7/14/2025	TJ McCartney, Inc.	\$ 2,924,000.00
HVAC	10	RM	7/07/2025	7/09/2025	7/17/2025	Palmer and Sicard, Inc.	\$ 3,272,129.00
Masonry	11	MM	6/23/2025	7/11/2025	7/14/2025	Mas-Con Corp.	\$ 1,997,500.00
Elevator	12	DC	7/08/2025	7/11/2025	7/17/2025	Otis Elevator Company	\$ 256,800.00
Fire Protection	13	RM	6/26/2025	7/15/2025	7/23/2025	John L Carter	\$ 518,000.00
Misc. Metals	14	LO	7/14/2025	7/23/2025	7/31/2025	Charles Leonard Steel Services, LLC	\$ 462,472.00
Demo/Abatement	15	RM	7/10/2025	7/22/2025	8/22/2025	Riggs/Select	\$ 1,045,702.00
Spray Fireproofing	16	RM	7/11/2025	7/23/2025	8/05/2025	RicMor Construction Inc.	\$ 129,000.00
Waterproofing	17	MM	7/10/2025	7/24/2025	8/05/2025	Stream Line Waterproofing	\$ 315,529.00
Glass & Glazing	18	MM	7/18/2025	7/25/2025	8/05/2025	R&R Window Contractors Inc.	\$ 91,730.00
Acoustical Ceilings	20	RM	7/22/2025	7/29/2025	8/11/2025	New England Finish Systems, LLC	\$ 860,265.00
Misc. Specialties	21	MM	7/24/2025	7/30/2025	8/06/2025	New England Partition & Installation, LLC	\$ 407,643.00
D/F/H	TBD	DC	7/22/2025	8/29/2025		Kamco Supply Corp. of Boston / Riggs (GMP)	\$ 979,907.00
						COMPLETE/SUBMITTED SUBTOTALS	\$ 29,674,457.00

McLAUGHLIN PROCUREMENT LOG

Trade	OAL	Buy Resp.	Scope Meeting	Planned OAL Issuance	Contract Award	Committed Subcontractor	Actual Sub Award Value
Structural Steel	1	RM	2/20/2025	3/19/2025	5/07/2025	Trimax Steel, Inc.	\$ 834,790.00
Concrete	2	RM	3/03/2025	3/21/2025	4/01/2025	S&F Concrete Contractors, Corp.	\$ 890,000.00
Temporary Fence	3	RM	N/A	3/25/2025	4/02/2025	National Construction Rentals	\$ 21545.00
Sitework	4	RM	3/10/2025	3/26/2025	4/01/2025	David W. White & Son	\$ 1718,259.00
Metal Windows	5	MM	3/27/2025	4/09/2025	5/16/2025	R&R Window Contractors Inc.	\$ 815,160.00
Roofing	6	MM	4/21/2025	5/02/2025	6/03/2025	Exeter Roofing Corp.	\$ 1392,830.00
Electrical / Lighting	7	MM	6/10/2025	6/17/2025	6/25/2025	Longchamps Electric Inc.	\$ 1427,463.00
Plumbing	8	RM	6/12/2025	7/03/2025	7/10/2025	Johnson & Jordan Inc.	\$ 1487,953.00
Drywall	9	MM	6/30/2025	7/08/2025	7/14/2025	Universal Drywall, LLC	\$ 2,114,355.00
HVAC	10	RM	7/07/2025	7/09/2025	7/17/2025	Johnson & Jordan Inc.	\$ 2,799,991.00
Masonry	11	MM	6/23/2025	7/11/2025	7/14/2025	Mas-Con Corp.	\$ 640,500.00
Elevator	12	DC	7/08/2025	7/11/2025	7/17/2025	Otis Elevator Company	\$ 231800.00
Fire Protection	13	RM	6/26/2025	7/15/2025	7/23/2025	John L Carter	\$ 302,000.00
Misc. Metals	14	LO	7/14/2025	7/23/2025	7/31/2025	Charles Leonard Steel Services, LLC	\$ 343,169.00
Demo/Abatement	15	RM	7/10/2025	7/16/2025	7/23/2025	PBC Environmental & Demolition	\$ 512,651.00
Spray Insulation	16	RM	7/11/2025	7/23/2025	7/31/2025	RicMor Construction Inc.	\$ 34,000.00
Waterproofing	17	MM	7/10/2025	7/24/2025	8/05/2025	Stream Line Waterproofing	\$ 169,342.00
Glass & Glazing	18	MM	7/18/2025	7/25/2025	8/05/2025	R&R Window Contractors Inc. (GMP)	\$ 99,201.00
Metal Panels	19	MM	7/17/2025	7/24/2025	8/05/2025	Riggs Contracting Inc. (GMP)	\$ 523,500.00
Acoustical Ceilings	20	RM	7/22/2025	7/29/2025	8/11/2025	New England Finish Systems, LLC (GMP)	\$ 327,200.00
Misc. Specialties	21	MM	7/24/2025	7/30/2025	8/06/2025	New England Partition & Installation, LLC (GMP)	\$ 109,260.00
D/F/H	TBD	DC	7/22/2025	8/29/2025		Kamco Supply Corp. of Boston / Riggs (GMP)	\$ 450,451.00
						COMPLETE/SUBMITTED SUBTOTALS	\$ 17,235,420.00



NH PROCUREMENT TRACKING

	<u>Total</u>	<u>NH Subcontractors</u>
Hillside	\$ 35,358,609	\$ 24,026,970
McLaughlin	\$ 21,143,211	\$ 13,734,167
Total to Date:	\$ 56,501,820	\$ 37,761,137
67% NEW HAMPSHIRE SUBCONTRACTORS		



THANK YOU!

QUESTIONS & ANSWERS

